

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: 7 **CALENDAR YEAR:** 2025
PROVINCE: CEBU **QUARTER:** 4
CITY/MUNICIPALITY: LAPULAPU CITY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
3. Rehabilitation and Upgrade of Pangan-an Multi-Purpose/ Evacuation Center	Pangan-an	4,905,358.88	17/05/2024	11/01/2025	100.00%	4,967,028.65		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JUDITH D. JURUTA
 City Budget Officer

HELEN G. DUNGOG
 City Accountant

MA. CYNTHIA KING CHAN
 City Mayor